

工事名：新潟中東地区山崎排水路第9次工事

# 計画工程表

株式会社 大栄建設

施工箇所：新潟市江南区山二ツ 地内

工事期間 着工 2022年 7月15日 ~ 完成 2023年 1月20日

現場代理人：雲野 満

主任技術者：雲野 満

工種・種別	細別	単位	数量	構成比率	月												摘要																					
					2022年7月		2022年8月		2022年9月		2022年10月		2022年11月		2022年12月			2023年1月																				
					日	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31		
					累計日数																																	
山崎排水路第9次工事					式	1.0	100.0%																															天候 ○快晴 ⊕晴れ ⊙曇り ●雨 ⊗雪 ⊙霧 ●みぞれ  施工進度管理 ■ 予定 ■ 実施  全体工程管理 ..... 予定 ——— 実施 ——— 限界
準備工	各打合せ、現地・設計照査、施工計画書、測量	式	1.0	1.6	100%																																	
道路土工		式	1.0	32.1	90%																																	
土工掘削	土砂 7-7 フォット	m <sup>3</sup>	1,370.0	4.3	90%																																	
盛土	4.0m以上 10,000m <sup>3</sup> 未満 障害無し 機械併用 人力盛土 機械投入+人力まき出し	m <sup>3</sup>	193.0	2.3	80%																																	
法面整形	盛土部 1/4質土、砂及び砂質土、粘性土 現場制約無し 締固め有り	m <sup>2</sup>	111.0	0.7	80%																																	
基面整正		m <sup>2</sup>	1,430.0	5.8	70%																																	
残土運搬処理	標準 1/4質土積0.8m <sup>3</sup> (平積0.6m <sup>3</sup> ) 8.5km以下	m <sup>3</sup>	1,564.0	19.0	70%																																	
舗装工		式	1.0	36.8	60%																																	
表層	(車道・路肩部) 1層当り平均仕上り厚 50mm 密粒度7/11(新20FH)	m <sup>2</sup>	1,152.0	18.5	60%																																	
上層路盤	(車道・路肩部) 全仕上り厚100mm 粒度調整砕石 M-25	m <sup>2</sup>	1,144.0	7.9	50%																																	
下層路盤	(車道・路肩部) 全仕上り厚200mm 2層施工 再生カマツタラシ PC-40	m <sup>2</sup>	1,144.0	10.4	50%																																	
路面排水工		式	1.0	6.1	40%																																	
アスカーブ	195cm <sup>2</sup> 以上215cm <sup>2</sup> 未満 細粒度7/11(5F)	m	55.0	0.6	40%																																	
自由勾配側溝	1,000を越え2,000 (kg/本) 以下 再生クラッシュラン	m	15.0	5.5	30%																																	
安全施設工		式	1.0	14.1	20%																																	
ガードレール	設置・撤去 設置 土中埋込 塗装品 Gr-C-4E 直支柱 直線部	m	108.0	7.8	20%																																	
メッシュフェンス	橋高1.8m フォット 10ヶ ※材別途 ビニール被覆 支柱間隔2.0m	m	76.0	6.3	10%																																	
区画線工		式	1.0	7.0	10%																																	
区画線設置	区画線設置 溶解式(手動)	式	1.0	7.0	10%																																	
場内施設撤去工	公園内、清掃センター内	式	1.0	2.2	0%																																	
後片付け		式	1.0	0.1	0%																																	
全体工程					予定	0.4%																																
					実施	1.2%																																
						15.8%																																
						35.6%																																
						79.4%																																
						99.8%																																
						100%																																
機械	機械名		数量																																			
	バックホウ	0.8m <sup>3</sup>	1																																			
	バックホウ	0.45m <sup>3</sup>	1																																			
	コンパインドローラー	4t	1																																			
	タイヤローラー	8~20t	1																																			
	モータグレーダ	3.1m	1																																			
	アスファルトフィニッシャー	50	1																																			
	ダンプトラック	4t	1																																			
	ダンプトラック	10t	5																																			
労務	計画人員 合計		410 人	20																																		
	実施人員 合計		0 人	18																																		
				16																																		
				14																																		
				12																																		
				10																																		
				8																																		
安全管理				6																																		
				4																																		
				2																																		
					災 安全																																	
					防 教育																																	